

LIRR Weekend Signal Work - Floral Park

November 04 - 05: Delivery/ installation of Park 3 CIL & Battery Hut



Timeline of Work (11/04 - 11/05):

11/04: Saturday Night (9PM-12AM)

- Long Island Crane arrives onsite to install the Battery Hut.
- LIRR Forces arrive onsite to support the installation of the Battery Hut.
- ML 1 & 3 are taken out of service and 3rd rail deenergized.

11/05: Sunday Morning (12:01AM – 5:00AM)

- Long Island Crane riggs and lifts the CIL Hut, Battery Hut, and Track Case into designated place.
- LIRR personnel will be moving in and out of the area anchoring newly installed CIL and Battery Hut.
- Demobilization of crews by 5:00AM

Note: The times are all subject change based on the progression of work, weather, and other factors.

Anticipated Impacts to residents on these two weekends:

- LI Crane will be accessing our right of way from Charles Street.
 - There will be some noise from the crane during this operation.
- Contractor will be asked to move support trucks to the commercial area and shutdown.
- LIRR Crews will be parking and entering the work zone from 6th Ave.

Note: This weekend Daylight Savings ends.